PHILIPPINE STATISTICS AUTHORITY ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT FOR THE QUARTER ENDED DECEMBER 2021

				1	BLICIZED PROJEC	PROGRAM	ICTIVITY (AD	IOCAT IN SHLEEN	ON FESUS)				
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S			TARGET COMPLETION DATE		% OF	TOTAL COST INCURRED			
		ORIGINAL	REVISED	NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NIP)	ORIGINAL	REVISED	COMPLETION	TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
A	B	(:	D	E	F		G	П	l1(J	K	L
N FRASTRUCTURE PROJE	ECT								77.150%	998,871,877.11	As of 25 September 2021		
CONSTRUCTION OF 23- STOREY BUILDING	PSA Central Office	1,286,297,788.99	1,294,714,033 84	TOKWING CONSTRUCTION CORP	4,733,222,468,22	Feb 6, 2017	Feb. 5, 2020	March 07, 2022	2.550%	33,015,207.86	As of 26 September 2021 to 25 October 2021		
									3.760%	48,681,247.67	As of 26 October 2021 to 25 November 2021		
									4 990%	64,606,230,29	*As of 26 November 2021 to 25 December 2021		
										(A)			
						Su	h-Total as of this	uarter	11.300%	146,302,685.82			
									88.450%	1,145,174,562.93			with +3 79% slipping

NOTE Based on the submitted preliminary Progress Report no. 55 of DPWH

Submitted by:

SOCRATES L. RAMORES

Assistant National Statistician
Finance and Administrative Services

Noted by:

CLAIRE DENNIS S. MAPA, Ph.D.

Undersecretary

National Statistician and Civil Registres General



Reference No. 22FAS01-0722

23 February 2022

ANNABEL VILLA

Head - Records Management Section General Services Division

SUBJECT:

Enhanced Quarterly Report of the Publicized Project for

the Quarter Ended December 2021 for the Construction

of the PSA 23-Storey Office Building

Dear Ms. Annabel:

We are transmitting herewith the Enhanced Quarterly Report of the Publicized Project for the Quarter Ended December 2021 relative to the Progress Report on the Construction of the PSA 23-Storey Office Building, for your reference.

Thank you.

Very truly yours,

SOCRATES L. RAMORES

Head

PSA-Building Committee

JBAVA