## PHILIPPINE STATISTICS AUTHORITY ENHANCED QUARTERLY REPORT OF THE PUBLICIZED PROJECT

FOR THE QUARTER ENDED JUNE 2021

	1			PL	BLICIZED PROJECT	Γ/PROGRAM/.	ACTIVITY (AM	OUNT IN MILLIO	ON PESOS)				and an international second
NAME/ PARTICULARS & ID NO.	LOCATION	TOTAL COST		CONTRACTOR'S			TARGET COMPLETION DATE						
		ORIGINAL	REVISED	NAME	CONTRACTOR'S FINANCIAL CAPACITY	DATE STARTED (NTP)	ORIGINAL	REVISED	% OF COMPLETION	TOTAL COST INCURRED TO DATE	PERIOD	REASON FOR DELAYED COMPLETION	REMARKS
A	B	<u> </u>		D	E	F		G	Н	I	J	K	I
NFRASTRUCTURE PROJ									60.630%	784,985,118.72	As of 25 March 2021		L
CONSTRUCTION OF 23- STOREY BUILDING	PSA Central Orñee	1.286,297,788.99		TOKWING CONSTRUCTION CORP.	4.733.222,468.22	Feb. 6, 2017	Feb. 5, 2020	March 07, 2022	4.230%	54,766,403,63	As of 26 March 2021 to 25 April 2021		
									0.760%	9,839,826,66	As of 26 April 2021 to 25 May 2021		
									1.490%	19,291,239.10	*As of 26 May 2021 to 25 June 2021		
						Su	e-Total as of this (	Juarter	6.480%	83,897,469.39			
									67.110%	868,882,588.11			with -5.34% slippa

\*NOTE. Based on the submitted preliminary Progress Report no. 52 of DPWH

Submitted by:

SOCRATES L. RAMORES

Assistant National Statistician Finance and Administrative Services

Ny m format

Noted by: CLAIRE DENNIS S. MAPA, Ph.D Undersecretary National Statistician and Civil Registrar General



## REPUBLIC OF THE PHILIPPINES PHILIPPINE STATISTICS AUTHORITY

Reference No. 21FAS01-2271

PSA RECORDS RECEIVED

AUG 1 8 2021 JONNEL . GARCIA

03 August 2021

## ANNABEL VILLA

Head - Records Management Section General Services Division

## SUBJECT: Enhanced Quarterly Report of the Publicized Project for the Quarter Ended June 2021 for the Construction of the PSA 23-Storey Office Building

Dear Ms. Annabel:

We are transmitting herewith the Enhanced Quarterly Report of the Publicized Project for the Quarter Ended June 2021 relative to the Progress Report on the Construction of the PSA 23-Storey Office Building, for your reference.

Thank you.

Very truly yours,

SOCRATES IORES

Head PSA-Building Committee



